

CONSTRUCTION WORKS MEMBER UPDATE 14.01.2022

The construction of 13 and 14 were finished and opened to membership. Greens are still teething and whilst open they can be still worked on. Light dusting and regular fertilising will continue. We now are just awaiting the 2nd green and retention basins to be finalised and also the 9th tees.

CURRENT WORKS

The 2nd green was seeded and has been cut at 8mm in height. Also the couch surrounds are now at 20mm and a collar cut in at 12mm in height. The weather is causing some trouble with being able to cut the grass down there. Irrigation to the green was installed.



The 9th buggy crossing has been pushed back by WEM due to the rain and now Covid as staff levels diminish. We have to wait for this before we can get concrete paths in, laser level the tees, curbing, final trim and then turf. Fleming golf will be on site later this month to complete these jobs.

We also installed a new bunker drainage system on the 15th fairway bunkers. This system is a polymer coating. It is called Klingstone. We are trialling this to see what would be the best solution to Lakeside pot bunkers. We are hoping the new system drains extremely well leaving sand free from wash outs.



15th Fairway
Bunkers
LHS-
Stripping of
the bunker
RHS-
Drainage
line dug out
and old
drainage
outlet
flushed



LHS –
Drainage
10mm
gravel
covers the
whole
bunker
RHS-
Finished
with sand
covering the
gravel



UPCOMING WORKS

- Irrigation install mainline loop from proshop tunnel. Also bubbler line re instating works.
- 9th tees final trim, path and turf.
- 2nd green and basin construction
- 2nd tunnel crossing at the 9th green will be installed and will have another temporary path to the 10th tee whilst these works commence
- 750mm stormwater infrastructure line down 1st to be installed
- 1st tee temporary access path and temporary tee location mid-week whilst works commence on 1st stormwater
- New tiger tee on 4th hole to be built