

## CONSTRUCTION WORKS MEMBER UPDATE

19.4.2022

Even with the amount of rainfall we were able to push ahead with some works around the course. The path on the 2<sup>nd</sup> green was finally laid with concrete that was booked in of 5 different occasions finally able to be layed. This then meant we could finally trim all the surrounding area ready for turf.

With recent rainfall we are sourcing Wintergreen couch from Queensland to finish the job. This also requires some coordination as Queensland also were hit with some terrible weather. We have been able to get a delivery and have finished the surrounds on 2, the old temporary tee and rough area on 2, and also around the 9<sup>th</sup> green new path area.

### CURRENT WORKS



The 2<sup>nd</sup> basin works will hopefully push ahead now that rainfall has eased. Works in this area to be completed are de silting the basins, lime treatment to all banks, hand rails, culvert crossing between basins, topsoil to all areas and then turf.

The turf around the greenside bunkers was laid and is now growing in.

The 9<sup>th</sup> underpass tunnel is close to opening and the final landscaping works and path to be completed.

Members will notice that the toilet blocks are progressing as well.

The 1<sup>st</sup> hole storm water line commenced and we are pushing for this area to be finished so the 1<sup>st</sup> tee can reopen. Works still to be completed before this can happen is the headwall and rip rap to be installed, fill and shaping of pipe line, turf and new path to be re-instated. The fence can then be removed and play resume from this area. Unfortunately as we get this area back, we will then be faced with some disruptions immediately in front of the proshop area.



Left - Area near the 9<sup>th</sup> green preparation for turf

Right- Area on 2<sup>nd</sup> old temporary tee and rough mound near fairway trees



### **UPCOMING WORKS**

- Irrigation install mainline loop from proshop tunnel. Also bubbler line re instating works.
- 9<sup>th</sup> tees final trim, path and turf. Concreters had come in but could not obtain access to path and hence were sent away after becoming bogged.
- 2<sup>nd</sup> green and basin construction
- 2<sup>nd</sup> tunnel crossing at the 9<sup>th</sup> green to open
- 750mm stormwater infrastructure line down 1<sup>st</sup> to be finished
- 1<sup>st</sup> tee temporary access path and temporary tee location mid-week whilst works commence on 1<sup>st</sup> stormwater
- New tiger tee on 4<sup>th</sup> hole to be finished
- Pro shop area landscaping and final finishes

**Dean Hopper**

**Course Superintendent**