

## CONSTRUCTION WORKS MEMBER UPDATE

### 13.04.23

#### Underpass 1 /Proshop area



Solutions are closer to the fore front and another better step forward was the installation of concrete culverts rather than the shipping containers.

#### 9<sup>th</sup> Underpass

Soft landscaping has halted due to exclusion zones from the walls. The swale allowing water to escape the tunnel will be addressed and dug out in the coming week.

#### Front entry

The club have finished all works to the front entrance and now are maintaining this area. This area is now something to be proud of and will set a statement in future years.

#### Stub road 13/ connection between carparks

Still awaiting registration on this road so we can open it up.

#### 2<sup>nd</sup> Basin's water overflow

The club requested that smaller 375mm pipes go instead of the 750mm line. Dual lines were placed in, and turf laid over the top. The club have since told Stockland's of the disapproval with the way the works are finished by WEM, and they were chasing up WEM to rectify.

### *Fire Hydrant line*

Finished and landscaping of the bank followed. This line then made its way into function area works. Landscaping completed and turf laid as well for a huge wedding expo day at the club. Works are now continuing, an archway walkway to the club to be fabricated and installed and concrete pathway with jasmine vine and lights to finish the project.





#### **UPCOMING WORKS**

- Moving of fence on 9<sup>th</sup> LHS dam area.
- 10<sup>th</sup> tee LHS tidy up near path.
- New short course tees.
- Front entrance, function centre works and landscaping.

**Dean Hopper**  
**Course Superintendent**