

CONSTRUCTION WORKS MEMBER UPDATE

16.06.23

Underpasses

Solutions with engineers are now in council and deconstruction of the large block walls has commenced. These will be started for reconstructed after some 2 months. The tunnels remain everybody's priority to fix up ASAP.

Stub road 13/ connection between carparks

This opening is still tied to the medium strip on Raby Road at the old entrance. We are pushing hard on this link road but unfortunately it is a bureaucracy issue.

Front entry landscape works

Area is now fully maintained by the club, and we are proud of our entrance into the club. We are awaiting to get clearance from our energy supplier to get the signs lite up at night also.

2nd Basin's

Works on these basins will commence when the stage on the old driveway begins. There will be disruptions once again for this hole and we will work through those and timetables in the coming months.

Function centre area

Works have finished inside the function centre. Staff were amazing and did fulfill long hours to have the area ready for re-opening and the first Wedding the very next day. This area generates good income for the club to allow us what we do outside of it on the golf course. Everything from a new fire hydrant line for the club, power, lighting, irrigation, gardens, concrete curb edging, tiles, turf and a fit out inside was achieved in such a short window.



Spillway

The new 18th dam spillway has been hydro seeded. Again, the club have pushed for all non-essential temporary fencing to come down in lieu of putting in the permanent boundary fencing.

UPCOMING WORKS

- Stage 41 and 43 works for residential
- Path construction to commence in a month or two.

Dean Hopper

Course Superintendent